



Task Force SAFE

Objective

The objective of this service contract is for the Contractor to provide technical services including, but not limited to inspections, assessments, repairs, testing, reports, training for facilities, and operations-related projects.

Definitions

- **LHS Electrical Deficiency:** A deficiency that is in its current state likely to bring harm or damage.
- **Imminent LHS Electrical Deficiency is defined as:** A deficiency that is in its current state is certain to bring harm or damage.
- **Mitigated is defined as:** The action of reducing an Imminent LHS deficiency.
- **RAC – Risk Assessment Code:** To provide insight for safety personnel the severity of identified deficiencies if left as found and is meant for information purposes only.
- **RAC 1:** Immediate danger to public or property with critical to catastrophic consequences.
- **RAC 2:** Possible danger to public or property with significant to minor consequences.

Workflow

1. Inspections will be performed from source to end users.
2. When a deficiency is identified, it will always be documented, at that point and time it was found.
3. If a deficiency is found it will never be left in its current unsafe condition. A deficiency will either be repaired or mitigated.
4. Mitigating actions could include, but are not limited to, isolating the supply, posting warning signs and/or barriers or even just making the site aware of the risk.
5. On recording any deficiency, it will be recorded at the status as to which it was initially inspected.
6. Actions have been put in place by TFS, in order to allow a true reflection of the condition of all inspected electrical systems and facilities.

Closing Summary

The inspection report provides a simple engineering view of a facilities electrical safety condition where it can continue to be used safely, along with all LHS deficiencies being highlighted in accordance with the general scope of the TF SAFE contract. This medium can supply a brief insight to the possible risk factors in and around a specific location within the AOR either CENTCOM wide or locally for the commander at a specific FOB. The TFS team can provide specialist knowledge and experience to assist in reducing the overall risk.

Inspection-Report_TFSAFE_F797V_Camp-Echo-Ground-Floor-Office-RLB_113_24-1 2-25_1-2

Base Location	Erbil (Iraq)	Date:	2025-12-24
Base Code	F797V	Team #:	113
Building #	Camp-Echo-Ground-Floor-Office-RLB	System Voltage	230/400
Building Type	Administrative	Inspection Phase	Initial Inspection
Previous Report #:	N/A	Work Order:	TFS-F797V-2025-00046

Physical Building Location Description:

Two story building on the right hand side of the camp.

Overall Building Electrical System: Poor

Building Picture:**Deficiencies (2):**

Deficiency #1**RAC 2****Occurrences: 1**


Description: There is no ground cable to light switches.



Location:	By back exit door
Category:	Grounding and Bonding
Equipment:	WLT
Imminent:	No
Action:	N/A
Code:	BritishStandard 542: Earthing arrangements
Status:	Open

Deficiency #2**RAC 3****Occurrences: 1**

Description: The emergency exit light is wired through a normal light switch.



Location:	By back exit door
Category:	Poor Workmanship
Equipment:	WLT
Imminent:	No
Action:	N/A
Code:	BritishStandard 510: Common rules
Status:	Open

Inspection-Report_TFSAFE_F797V_Camp-Echo-Ground-Floor-Office-RLB_113_24-1 2-25_1-2

Base Location	Erbil (Iraq)	Date:	2025-12-24
Base Code	F797V	Team #:	113
Building #	Camp-Echo-Ground-Floor-Office-RLB	System Voltage	230/400
Building Type	Administrative	Inspection Phase	Initial Inspection
Previous Report #:	N/A	Work Order:	TFS-F797V-2025-00046

Summary of Findings:

2 LHS issues were found. Items inspected:- 4 x 3' LED light fittings, 6 x single sockets, 2 x 45A double pole switches, 1 x smoke detector, 1 x 3 pole light switch, 1 x 2 pole light switch, 1 x lighting junction box, 1 x socket junction box. NOTE:- The ground floor of the building is only partially complete, the inspected area was the conference room, which is around 80% complete electrically.

Signatures:

Inspector 1:	Jonathan Sharp	Signed:	2025-12-24 10:51:53
Inspector 2:	Ian Nelson	Signed:	2025-12-24 10:51:53
QC:	Darren Chalmers	Signed:	2025-12-24 13:47:17